



Port Charlotte Beach

Post Hurricane Helene & Milton

December 17th 2024



CHARLOTTE COUNTY
FLORIDA



Port Charlotte
Beach Park

Colleen St

105.3

106.4

105.1

107.2

135

Construction Manager – demolition (map in **RED**)

- Demolition estimated to begin Dec 2024 estimated to be completed June 2025
 - Include removal of: Recreation facility, facility deck, boardwalk, pool, restroom and bocce
 - Site work to prepare for new facility to follow demolition, depending on building permit timeline.
- **UPDATE**
 - CM installed their site perimeter fence (map in RED)
 - They will begin demolition per their contract with County

Florida Department of Emergency Management – marine debris removal mission (map in **ORANGE**)

- Has begun, estimated to be completed by February 2025
 - Temporary off-load site for marine debris
- **UPDATE**
 - Ongoing mission, no additional changes to this mission at this time

Florida Department of Emergency Management – AV/DV removal mission (map in PINK)

- Estimated to begin early December 2024, estimated to be completed by February 2025 (without extensions)
 - Temporary off-load site for AV/DV vessel; Must follow all AV/DV laws for removal
- UPDATE
 - Staffs from Emergency Management, County Attorney, Community Services & Public Works have been meeting with FDEM
 - We have sent them an updated Temporary License Agreement to FDEM for review and consideration with the following changes
 - May not crush or dis sever, cut or cleave vessels on licensed property
 - Licensee will vacate within 20 days of written request by County
 - TLA will commence when signed, and terminate on Jan 31, unless extended
 - State has let staff know they are currently working on 35 vessels for removal in Charlotte County
 - State is exploring additional locations that might work for vessel removal

Move fence to allow for access to limited and safe amenities

- Estimated 2 to 3 weeks to mobilize vendor, 2 to 3 weeks for utility location and permitting
 - Amenities that would be accessible:
 - Basketball court, playground, tennis court, 1 lane at boat ramp,
 - Sailing Center, t-dock
- **UPDATE**
 - Staff has plans in place to move fence, reinitiate mowing, install temporary restrooms/activate permanent restrooms
 - Timeline for logistics to open areas of the park were set to be ready by the February time
 - Staff is prepared to move forward upon direction, but timeline might be challenged with holidays and vendors availability

CHARLOTTE COUNTY

Fort Charlotte Beach Fence



Stateplane Projection
Datum: NAD83
Units: Feet

Source: Community Services

Metadata available upon request

-  Tandem Work Area
-  Partial Opening Fence



(Not To Scale)