

Utilities Department Quarterly Meeting Project Update

August 6, 2019



CHARLOTTE COUNTY
FLORIDA

Agenda

- Current Projects
- Future Projects

Current Project El Jobean

- Vacuum Station,
 - Construction has started
 - Cost \$2.54 Million
 - Includes cost for water booster
- Collection System, 90% design
 - Easement procurement in progress



Current Project

Ingram 24" Potable Water Transmission Main

- One of four parts to expand water to West County
- Contract almost complete
- \$3.65 Million
- Project at SR 771 proceeding Westward 3.35 miles



Current Project

Cornelius - Biscayne Potable Water Main

- One of four parts to expand water to West County
- Contractor has completed 7,700 feet installation
- Pressure Testing ongoing
- Project is expected to be complete September 2019



Current Project


Olean/Aaron/Gertrude

- Utility replacement, enhancement and relocations
- CCU Project Cost \$7.4 Million
- Bidding closed July 17, 2019

Future Project

Deep Creek Force Main

- Upsize existing force main to 12”
- Estimated Cost \$3.8 Million
- Redesigned portions to save costs
- Significant effort will be put on lessening impact to residents
- Will be sent to purchasing in September



Future – Plant Expansion Update

- Contract negotiations completed for Burnt Store
 - McKim & Creed
 - 0.5 to 2.0 Million Gallons per Day
- Contract negotiations ongoing for East Port
 - Jones Edmunds
 - 6 to 9 or 12 Million Gallons per Day
- Both will include Reclaim Master Plan & Sewer Master Plan
- Expect to provide options to BCC in October

Future Project - Ackerman

- Public Hearing November 19
- Project office open August - October
- Water
 - 38 new properties served
 - 8 with existing homes
- Sewer
 - Notification letters to be sent mid August



Questions?

